

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

 Updates for the month of August 2019

Sl. No.	Particulars	Current Status
1	Name of the Scheme / Project	Delhi - Mumbai Industrial Corridor (DMIC) Project
2	Number of SHA/SSA/JV signed/yet to be signed with name of the States	<ul style="list-style-type: none"> • SHA & SSA signed with Gujarat and Maharashtra • SHA signed with Uttar Pradesh • Share Purchase cum SHA signed with Madhya Pradesh for Integrated Industrial township Project Vikram Udyogpuri. • 3 JV agreements signed with Govt. of Haryana for 3 projects: Global City, MRTS and IMLH. • SHA/SSA yet to be signed with Haryana and Rajasthan.
3	Master Planning	<p>World Class Master Planning Consultants appointed: -</p> <ul style="list-style-type: none"> • Scott Wilson for preparation of Perspective Plan of overall DMIC Region • Halcrow for preparation of Development Plan for Dholera Special Investment Region (DSIR) in Gujarat • Lea Associates for preparation of Development Plan for Pithampur Dhar Mhow Investment Region (PDMIR) in Madhya Pradesh • Jurong Consultants for preparation of Development Plan for Manesar Bawal Investment Region (MBIR) in Haryana • AECOM for preparation of Development Plan for Shendra Bidkin Industrial Area (SBIA) and Dighi Port industrial area in Maharashtra • Kuiper Compagnons BV for preparation of Development Plan for Khushkhera Bhiwadi Neemrana Investment Region (KBNIR) in Rajasthan • Halcrow for preparation of Development Plan for Dadri Noida Ghaziabad Investment Region (DNGIR) in Uttar Pradesh • RITES for preparation of DPR for MRTS Project from Ahmedabad to Dholera • EGIS for preparation of Master Planning & Preliminary Designs of Global City Project in Haryana • EGIS for preparation of Master Planning & Preliminary Designs of Dighi Port Industrial Area in Maharashtra
4	Ongoing Projects in DMIC Region	<ul style="list-style-type: none"> • Overall Perspective Plan for the entire DMIC region has been completed and approved. • Environment Clearance has been obtained for the following Projects: Khushkhera Bhiwadi Neemrana Investment Region in Rajasthan, Manesar Bawal Investment Region in Haryana, Ahmedabad Dholera Special Investment Region in Gujarat, Shendra Bidkin Industrial Park in Maharashtra, Integrated Industrial Township at Greater Noida in Uttar Pradesh and Vikram Udyogpuri Industrial Township at Ujjain in Madhya Pradesh. • Land allotment has begun in the Phase 1 development of nodes.
4.1	Gujarat	

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

 Updates for the month of August 2019

Sl. No.	Particulars	Current Status
		<ul style="list-style-type: none">• The Development Plan for Dholera Special Investment region has been approved by the State Cabinet.• The entire DSIR area is divided into 6 TP schemes which has been sanctioned by the State Authority.• SPV by the name of "Dholera Industrial City Development Limited" (DICDL) has been incorporated.• To kick start the development, Phase 1 development is undertaken in an area of 22.5 sq. kms.• Govt. of Gujarat has transferred 30.27 sq. kms land to the project SPV DICDL.• Focus sectors include Defence, MRO, Heavy Engineering, Medical Devices, Auto Ancillaries, General Manufacturing, Textile Machinery, Food Processing, IT/ESDM.• Plots have been allotted to Torrent Power (20.78 acres-05 plots) and Hindustan Petroleum Corp. Ltd. (2.96 acres - 02 plots) for setting up of Power distribution substation and a fuel station. Land admeasuring 126 acres has also been allotted to TATA Chemicals.

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

Updates for the month of August 2019

4.1.1	<p>Activation Area Implementation: EPC (Engineering Procurement Construction) / Consultancy Contracts:</p>	<ul style="list-style-type: none"> • EPC contractor for Roads and Services has been awarded to L&T and works are under way for the construction of roads & underground services work, utility ducts, major/minor bridges on all the major arterial roads inside Activation Area. • EPC contractor (Cube Construction Engineering Ltd.) for ABCD Building has completed the works. • UGVCL (Uttar Gujarat Vij Company Ltd.) has completed 11kV transmission line works from existing 66/11kV Dholera substation to ABCD building HT yard. UGVCL has released the power supply to ABCD building on 28th January 2019. Provisional completion certificate has been issued by Employers Engineer on successful completion of testing and commissioning of ABCD building. The project is completed on 27th Feb 2019. The integration of BMS (Building Management System) are in progress. • EPC Contractor (SPML) for Water Treatment Plant (WTP) has submitted the civil GAD and structural drawings and further drawings are in progress. Site development works are under progress. Clear water reservoir (CWR): 100% piling work completed. Raft reinforcement is in progress. • EPC Contractor (L&T) for Sewage Treatment Plant (STP) has submitted the basic engineering package designs and those have been approved. Consent to Establishment has been received from Gujarat Pollution Control Board (GPCB). Ground improvement for the STP area completed with stone piling and other site development works are under progress. • EPC contractor (L&T) for Common Effluent Treatment Plant (CETP) has completed ground improvement work for Master Balancing Reservoir, tertiary treatment area & biological treatment area. • Contractor (DR Agarwal) has started the construction of 10MLD short term water supply works from Pipli. In-principle approval for laying transmission line has been received from Forest Dept. Contractor has started his survey work for the new alignment. R&B approval received on 28-02-2019. • Transaction Advisory firms, namely, Cushman & Wakefield, JLL and Knight Frank LLP have been empanelled. • Contractor appointed by GETCO for erection, commissioning and charging of the transmission line to Activation Area. Detailed survey activities are under progress for transmission line within DSIRDA notified area (8.2 Km) and survey works has been completed for transmission lines outside DSIRDA notified area (21 kms approx.). • GER has issued power distribution license to Torrent Power Limited on 14th Aug 2018 for DSIR. DICDL is in discussions with Torrent Power regarding the options to build 66/11kV substation on priority. Foundation works of substation 3A (by Torrent Power) is in progress. 20 MVA transformers have been installed on site. A joint meeting of the officials of DICDL, GETCO, GPCL and TPL was held under the chairmanship of Principal Secretary (IMD), GoG on July 20, 2019. It was agreed to implement multi circuit line in view of limited corridor availability within DSIR by all the stakeholders. The differential cost for laying multi circuit transmission network will be deposited with GETCO. GETCO agreed to immediately start the design and survey works on account of this change. • RfQ cum RfP for selection of Master System Integrator (MSI) was re-issued on 02.01.2019 and two bids were received by the bid due date 13.02.2019. The evaluation has been completed. Scope and BOQ analysis is being carried out with the qualified vendor. • P.R. Patel & Company has been appointed as contractor for canal front development including land fill, civil, MEP and landscape of Zone-2 and Zone-3. The contractor has started the works on site and excavation of foundation work has begun. The land filling work and excavation for 5 decks in Zone 2 and for 1 Deck in Zone 3 are completed as per schedule. Foundation works for decks are in progress. • DICDL has identified land parcels for development of Solar park in CRZ area and discussed with Gujarat Power Corporation Ltd (GPCL) to set up
-------	--	---

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

Updates for the month of August 2019

Sl. No.	Particulars	Current Status
		<p>solar park. CRZ clearance received from MoEF&CC on 2nd March 2019. Out of 1000 MW Solar Park in Coastal Regulation Zone (CRZ), tender floated by Gujarat Urja Vikas Nigam Ltd. (GUVNL), 250 MW has been awarded to Tata Power Limited. Re-tendering for remaining 750MW has been initiated by GUVNL on June 24, 2019.</p> <ul style="list-style-type: none"> • Tender for demonstration of energy efficient desalination plant was issued on 8th March 2019. The tender is in two parts, A and B. Part A comprises of demonstration of desalination plant and Part B comprises of sea water intake and reject mechanism. Three (3) bids received for Part A and two bids received for Part B. Evaluation of bids is in progress. • The EPC tender for implementation of 17 Service Areas has been re-issued on 9th March 2019 and two bids have been received by the bid due date i.e. 26th April, 2019. LOA has been issued to M/s Nila Infrastructure Ltd on 13th August 2019. • Multimedia Consultants Pvt. Ltd. in JV with DHI India have been appointed as consultants for preparation of detailed design of flood protection works along Sukhbhadar river. Topographical survey and investigation work is in progress. • Enarch Consultants have been appointed for Interior Design of ABCD Building Ph-I on 26th December, 2017. Final design report for SPV building has been submitted by the consultant. The tender document for Interior works of SPV building has been submitted by the consultant and is reviewed by the SPV.
4.1.2	6 lane Expressway from Ahmedabad to Dholera	<ul style="list-style-type: none"> • The DPR is being finalised by NHAI. Dholera Special Investment Region Development Authority (DSIRDA) vide their letter dated 31.12.2018 have communicated to NHAI regarding handover of land falling within DSIR boundary for the Expressway. • NHAI has floated tender for construction of three packages on 28th December, 2018 constituting length from Ahmedabad to northern boundary of DSIR. NHAI has floated the tender of fourth package of length within DSIR in February, 2019. The bid due date for all 4 Packages has been extended to 19 Sep, 2019.
4.1.3	Metro connectivity between Gandhinagar to Ahmedabad and Ahmedabad to DSIR	<ul style="list-style-type: none"> • DEA, vide its letter dated 23rd February, 2015 has included the project in the JICA Special Rolling Plan for DMIC Project. Land acquisition as part of the expressway project is being taken forward.

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

Updates for the month of August 2019

Sl. No.	Particulars	Current Status
4.1.4	Dholera International Airport	<ul style="list-style-type: none"> • Environment Clearance for Dholera International Airport has been obtained from MoEF&CC. Ministry of Civil Aviation has granted “in principle” clearance to the project. • SPV by the name of “Dholera International Airport Company Ltd. (DIACL)” has been incorporated. • The AAI Board in its meeting held on 30th October, 2018 has approved the DPR and proposal of equity participation in the Project. • The proposal for extension of in-principle approval of MOCA for Dholera Airport was presented during the steering committee meeting held on 26th November, 2018 and was approved by the committee. • MoU was signed between AAI and GoG on 19th January, 2019 during the Vibrant Gujarat Summit for development of the Project in partnership. • Shareholders Agreement (SHA) was signed between AAI, Govt. of Gujarat & NICDIT on 25.03.2019 for equity participation in the ratio of 51:33:16. As approved by NICDIT, equity contribution of 16%, the matching equity amounting to Rs. 19.85 crore has been released by NICDIT on 17.04.2019. • Project review meeting was held on 24th April, 2019 with officials of AAI, IMD (Indian Meteorological Dept.), concerned State Dept. and SPV- Dholera Airport Company Ltd. for discussion on issues related to the project and way forward.
4.1.5	Railway line from Bhimnath to Dholera	<ul style="list-style-type: none"> • The project is being implemented by the SPV- DICDL as per the Non-Govt. Railway (NGR) model of MoR. The project will be implemented as a joint venture between NICDIT and Govt. of Gujarat and project cost will be funded by 100% equity. • Final DPR has been submitted by the consultant. DICDL has submitted DPR drawings to CTPM-Western Railways (headquarters) for review and approval. Tender documents and EIA & SIA report have also been submitted by the consultant. Both the reports are being reviewed by PMNC. The land acquisition plans have been finalized for the area outside DSIR. Land acquisition has been taken up by DSIRDA and the details have been forwarded to the District collector of Botad and Ahmedabad. Online application has been submitted to MoEF&CC for forest clearance required for 2.8 kms of rail alignment passing through reserved forest area.
4.1.6	Multi-modal Logistics Park (MMLP) and its connectivity at Sanand	<ul style="list-style-type: none"> • A meeting was held on 31st July 2018 with the consultants wherein Rail Connectivity options were presented before the officials from DMICDC and State Government. DMICDC vide letter dated 31st October, 2018 has submitted the details of the proposed rail connectivity option for the MMLP project to DFCCIL for review and further necessary action
4.2	Maharashtra	

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

 Updates for the month of August 2019

Sl. No.	Particulars	Current Status
4.2.1	Shendra Bidkin Industrial Area (SBIA)	<ul style="list-style-type: none"> • The Shareholders Agreement and State Support Agreement for incorporation of the SPV between NICDIT and the State Government of Maharashtra have been executed. • Node/ city level SPV between NICDIT and Govt. of Maharashtra has been incorporated by the name “Aurangabad Industrial Township Limited” • To kick start the development in Shendra Bidkin Industrial Area in Phase I following land parcel has been identified which would act as catalyst for further investments: <ul style="list-style-type: none"> ○ For Shendra Industrial Area, complete 8.39 sq. kms for Shendra Industrial Area transferred by MIDC to the project SPV; ○ For Bidkin Industrial Area, land admeasuring 13.76 sq. kms out of total 32 sq. kms has been transferred by MIDC to the project SPV. • Fifty-Six (56) number of plots have been allotted to industries in the Shendra Industrial Area. Hyosung Corporation is the First Anchor Investor in Shendra Industrial Area. Total area allotted 134 acres. Focus sectors include General Manufacturing, IT/Electronics, Pharma Medical Devices, Aerospace, Agro & Food Processing & Automobile. • Coatal Films Pvt Ltd., one of the companies established in Shendra Industrial Area has started its commercial operations from April 2019. • Site visits were conducted by Joint Secretary (Shri. Rajendra Ratnoo), Department for Promotion of Industry and Internal Trade (DPIIT) along with officials of DMICDC and AITL Team on 14th May 2019 and Additional Chief Secretary, Govt. of Maharashtra along with JMD, AITL on 15th May 2019 to review the progress of site infrastructure works.
4.2.1.1	EPC Contracts in SBIA	<ul style="list-style-type: none"> • EPC works for Roads and Services has been awarded to Shapoorji Pallonji. The construction of Roads, Drains, Culverts, Water Supply, Sewerage and Power systems are in progress. • EPC works for Road over Bridges (RoB) has been awarded to Patil Construction and Infrastructure Ltd. and the construction works are underway • EPC contractor for Auric Building has been awarded to Shapoorji Pallonji and the works has been completed. Testing, commissioning & interior works completed. • EPC contractor for Roads & Utilities including STP & CETP for Sector A (10 sq. km.), Bidkin Industrial Area has been awarded to L&T and the construction works for roads, embankment, storm water drains, electrical ducts, culverts, etc. are underway. • Master System Integrator (MSI) for Supply, Implementation, Integration, Operations and Maintenance of smart city ICT components at Shendra has been appointed. The Command & Control Centre works is completed. Testing & commissioning in progress. • Contractor for Sewage Treatment Plant (STP) and Common Effluent Treatment Plant (CETP) has been appointed and detailed engineering works is in progress. • Shapoorji Pallonji Co. Pvt. Ltd has been selected as EPC contractor for Shendra Landscape works. Landscape and plantation works are in progress. • LOA has been issued to Shapoorji Pallonji & AFCONS JV on 5th March 2019 as EPC Contractor for Design, Construction, Testing, Commissioning and Operation & Maintenance of Additional Infrastructure Works for Roads, Drains, Culverts, Water Supply, Sewerage, Power systems in Shendra Industrial Area, Aurangabad, Maharashtra. • LOA is issued to KEC international in consortium with Allied digital and BSNL on 5th March 2019 as Master System Integrator (MSI) for Supply, Implementation, Integration, Operations and Maintenance of Smart City ICT components at Bidkin Industrial Area.

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

 Updates for the month of August 2019

Sl. No.	Particulars	Current Status
4.2.1.2	Consultancy works in SBIA	<ul style="list-style-type: none"> The consultant for preparation of Detailed Master Plan for Bidkin Industrial Area has submitted the Master plan report, urban design guidelines and statutory master plan. The Development Control Regulations is being updated by the consultants. BSNL & Hathway have been empanelled for providing dark fibre for triple play services at Shendra Industrial Area. ESDS Software Solutions Private Limited has been selected as contractor- Managed Service Provider (MSP) for Providing Cloud and Managed Services for AURIC (Aurangabad Industrial City). Letter of Award was issued on 18th July 2018. As per the new Government Regulations, all the works related to procurement of cloud services have to be executed by DITM (Directorate of Information Technology, Maharashtra). Ravi and Varsha Gavandi and Integrid Designs company Ltd. have been appointed as consultant for Preparation of Concept Landscape Master Plan for Bidkin Industrial Area and Detailed Landscape work for Sector A Development. Kick off meeting was held on 20.03.2019.
4.2.2	Dighi Industrial Area	<ul style="list-style-type: none"> EGIS India has been appointed as consultant for preparation of detailed master planning and preliminary engineering for Dighi Industrial Area. A review meeting was held under the chairmanship of CEO&MD, DMICDC on 31.07.2019 to finalise the Master Plan for the project site.
4.3	Rajasthan	<ul style="list-style-type: none"> Development Plan has been prepared for Khushkhera- Bhiwadi- Neemrana Investment Region (KBNIR) and Jodhpur - Pali - Marwar Industrial Area (JPMIA) in Rajasthan.
4.3.1	Development of Aerotropolis	<ul style="list-style-type: none"> DMICDC has received the Site Clearance for establishment of Greenfield Airport near Bhiwadi from MoCA vide their letter dated 18th November, 2015. The Draft DPR has been submitted by AAI and is being reviewed by all the concerned stakeholders. The Terms of Reference (TOR) for carrying out the EIA study for the proposed Bhiwadi International Airport, District Alwar, Rajasthan has been issued by the MoEF&CC vide letter dated 17th August, 2017. The public hearing was held on 12th September 2018. The Expert Appraisal Committee (EAC) of MoEF&CC in its meeting held on 17.01.2019 considered and reviewed the application for Grant of Environment Clearance for the project.
4.4	Madhya Pradesh	<ul style="list-style-type: none"> Share Purchase cum Shareholder's Agreement (SHA) has been executed between National Industrial Corridor Development and Implementation Trust (NICDIT), and State Govt. of Madhya Pradesh/MPTRIFAC for Integrated Industrial Township Project 'Vikram Udyogpuri' near Ujjain. Project SPV has been incorporated. Land has been transferred to the project SPV for the development of Vikram Udyogpuri Township. Focus sectors include IT/ITES/ESDM, Pharma & Biotech, Electronics, logistics, Argo Processing.

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019


Updates for the month of August 2019

Sl. No.	Particulars	Current Status
4.4.1	Vikram Udyogpuri (formerly Knowledge City near Ujjain)	<ul style="list-style-type: none"> • Environment clearance for the Project has been obtained. • The agreement on “Supply of water from Water supply pipeline from Ujjayini to Ujjain to Industrial area Vikram Udyogpuri Ltd. in Ujjain” has been signed between with Narmada Valley Development Authority (NVDA) and Vikram Udyogpuri Ltd. to meet the water requirement of the project. • AECOM, the Program Management Consultants is supervising the construction related activities. • A consortium of SPML and OM Metals, the EPC Contractor is undertaking the implementation of various trunk infrastructure components which are nearing completion. • Land allotment has begun and one plot has been allotted to Panchmahal Dist. Co-operative Milk Producers Union Ltd. • RFQ cum RFP for Selection of Contractor for Effluent Treatment Plant was issued on 25th July, 2019, pre bid meeting is scheduled on 02nd August, 2019 and bid submission date is on 31August, 2019.
4.4.2	Water Supply Project for Pithampur Industrial Area	<ul style="list-style-type: none"> • SPV by the name of DMIC Pithampur Jal Prabandhan Company Limited (DMIC PJPCL) has been incorporated between State Govt. and National Industrial Corridor Development and Implementation Trust (NICDIT); • Consultants have been appointed to oversee the construction related activities; • L&T has been appointed as the EPC contractor and work is in progress.
4.5	Haryana	
4.5.1	Integrated Multimodal Logistics Hub (IMLH) at Nangal Chaudhary	<ul style="list-style-type: none"> • The project was placed for the consideration of NICDIT in its meeting held on 23rd August, 2017 and the same has been approved. Cabinet Committee of Economic Affairs (CCEA) in its meeting held on 16th May, 2018 has also accorded its approval for the project. • Land acquisition and transfer of land to SPV is in progress. 639 acres out of 886 acres has been transferred to the SPV. • State Environment Impact Assessment Authority (SEIAA) has agreed to accord the Environment Clearance for the project in its 119th meeting held on 2.8.2019.
4.5.2	MRTS Project from Gurgaon to Bawal	<ul style="list-style-type: none"> • A meeting was held under the chairmanship of Chief Secretary, Govt. of Haryana on 19th June, 2019 to review the status of MRTS Project from Gurgaon to Bawal and discuss the way forward.
4.6	Uttar Pradesh	

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

 Updates for the month of August 2019

Sl. No.	Particulars	Current Status
4.6.1	Integrated Industrial Township Project-Greater Noida	<ul style="list-style-type: none"> • Preliminary engineering activities have been completed and SPV by the name of “Integrated Industrial Township Greater Noida Limited” has been incorporated; • Land admeasuring 747.5 acres has been transferred to the Project SPV. • Shapoorji Pallonji has been appointed as the EPC Contractor for undertaking the implementation of various trunk infrastructure components and work is nearing completion. • SIEMENS has been appointed as EPC Contractor for power distribution works within the site and work is under progress. • State Govt. has notified the Integrated Industrial Township Project, Greater Noida Ltd. (IIT-GNL) as a Special Planning Authority vide Gazette notification dated 31.12.2018. • Focus sectors include IT/ITES, Pharma & Biotech, Food processing, fabrications, High precision equipment, R&D activities, Medical devices and Pharma. • Land has been allotted to 4 applicants i.e. Haier, Satkriti Infotech, Forme and Starion covering total area of 152 acres. • RfQ cum RfP for Selection of ICT Consultant was issued on 14.12.2018. Three bids have been received and the evaluation is under progress. • Ground Breaking ceremony was conducted by Forme India on 07/06/2019 for the plot allotted in IIT-GNL.
4.6.2	Multi Modal Logistics Hub (MMLH), Dadri & Multi Modal Transport Hub (MMTH), Boraki	<ul style="list-style-type: none"> • The SPV for Integrated Industrial Township Project will be implementing the MMLH and MMTH Project. • “In-Principle” approval has been given by NICDIT Board on the Preliminary Design Report. • Detailed Project Report (DPR) is under finalization. • Railway Board has granted “in-principle approval” for construction of the Multi Modal Transport Hub (MMTH) at Boraki which includes construction of long-distance passenger terminal. • The North Central Railways vide their letter dated 22nd December, 2017 have communicated their “In-principle” approval for the project of development of MMTH at Boraki. • DMICDC vide letter dated 12.06.2019 issued the ‘NOC’ to DFCCIL for construction of EDFC Rail-flyover at Boraki near the MMTH Site. • A review meeting was held on 05.07.2019 and 29.07.2019 with officers of GNIDA to resolve the pending issues for the projects. • A review meeting was held under the co-chairmanship of CEO&MD, DMICDC & MD, DFCCIL on 16.07.2019 with the officials of DFCCIL to discuss and resolve the issues pertaining to all the logistic hub projects under DMIC Project.
4.7	Other projects	

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

Updates for the month of August 2019

Sl. No.	Particulars	Current Status												
4.7.1	Logistic Data Bank – DMIC Region	<ul style="list-style-type: none"> The project has been launched and services have started at all the terminals of JNPT Port with effect from 1st July, 2016. 5 JNPT Port Terminals, 6 Port Terminals at Southern Corridor, 2 Port Terminals at South-Western Corridor, 3 Port Terminals in Eastern Corridor, 1 Port Terminal at Kandla, 4 Port Terminals at Mundra and 1 Port Terminal at Hazira are now operational for providing container tracking services through LDB Portal. Container visibility services for more than 90% of India’s Container Volume and as on date LDB has provided tracking services for more than 15 million EXIM Containers of India. 18,290,008 containers have been tagged and de-tagged till 31 August, 2019. The System has been integrated with the ICE gate system of Department of Customs. 												
4.7.2	Model Solar Project in Neemrana, Rajasthan	<ul style="list-style-type: none"> 5 MW Solar Plant has been connected to the State Grid on 23rd July, 2015 and subsequently got commissioned on 3rd September, 2015. The power is being supplied to the State Grid (i.e. 220KV GSS Neemrana) at the agreed tariff in the Power Purchase Agreement (PPA). A MoU between NEDO, Japan, Department of Economic Affairs, Ministry of Finance and Ministry of New & Renewable Energy has been extended up to August 2019. 1 MW that uses poly crystalline technology with 2MW Diesel Generator Set integrated with a Smart Micro Grid feeding power to Japanese industrial consumers in the Neemrana Industrial Park has been commissioned and the supply of power to Mikuni has started from 10th July, 2017. The project was inaugurated on 11th August, 2017 by Secretary, DPIIT in the presence of the Ambassador of Japan to India, and senior government officials and business heads from both the countries 												
5	Details of annual allocation/ releases to NICIDT (National Industrial Corridor Implementation & Development Trust)	Year	2008-09	2009-10	2010-11	2011-12	2012-13	2013-14	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20
Allocation (in Crore)		50.00	7.00	75.00	87.00	411.40	303.80	643.00	1176.06	495.49	797.00	1097.00	850.00	
Releases (in Crore)		50.00	7.00	75.00	87.00	411.40	303.80	643.00	1176.06	495.49	797.00	1097.00	273.03 (Upto 31st July, 2019)	
6	Issues related to DMIC Project													
6.1	Gujarat	<ul style="list-style-type: none"> State Govt. to expedite finalization of Town Planning Schemes of area over and above the Activation Area to make the land available for the project NHAI to expedite land acquisition for MRTS Project (30m RoW) along with the alignment of expressway project in coordination with the State Govt. Further, land acquisition for Bhimnath Dholera Rail Link Project needs to be expedited by the State Govt. 												
6.2	Maharashtra	<ul style="list-style-type: none"> NHAI to expedite finalization of DPR for road connectivity from Paithan road to Bidkin Industrial area 												
6.3	Rajasthan	<ul style="list-style-type: none"> State Govt. to expedite execution of SHA/SSA and initiate land acquisition for both nodes i.e. Khushkhera Bhiwadi Neemrana Investment Region (KBNIR) and Jodhpur Pali Marwar Industrial Area (JPMIA). Further, land acquisition for International Airport Project at Bhiwadi needs to be initiated 												

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

 Updates for the month of August 2019

Sl. No.	Particulars	Current Status
6.4	Haryana	<ul style="list-style-type: none">State Govt. to expedite acquisition of remaining land parcels for IMLH project and transfer the same to the project SPV.For MRTS Project, State Govt. to expedite land acquisition for phase-2. Further, responses on the comments received from DPIIT are being finalized in consultation with the State Govt
6.5	Uttar Pradesh	<ul style="list-style-type: none">State Govt. to expedite acquisition of balance land for MMLH and MMTH project.

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

 Updates for the month of August 2019

7	<p>India International Convention and Expo Centre (IICC) (Exhibition cum Convention Centre at Dwarka, Delhi):</p>	<ul style="list-style-type: none"> • A Special Purpose Vehicle (SPV) in the name of India International Convention & Exhibition Centre Limited has been incorporated as a 100% PSU of DPIIT on December 19, 2017 for the development and implementation of the project. DMICDC has been mandated to act as a knowledge partner to IICC Ltd. for ECC project. Transfer of land to IICC Ltd. was held on March 12, 2019. • L&T has been appointed as EPC Contractor for the development of Phase-I components of IICC Project and Contract agreement signed on 30th January 2018. • Contractor has completed setting up of quality control lab, reinforcement & formwork yards, batching plants & erection of tower cranes at site for the project. • Haryana Vidyut Prasaran Nigam Limited & BSES Rajdhani Power Limited, have completed on June 16, 2018, the work of shifting 66kV & 11kV HT lines which were passing through the site. • Delhi Fire Services has granted NOC on the building layout plans for Phase-I development on June 18, 2018. • An MoU has been signed with Delhi Metro Rail Corporation (DMRC) for Extension of Airport Express line to IICC Project on June 22, 2018 and the construction work is going on in full swing at site. • A consortium of Korea International Exhibition Centre and eSang Networks Company Limited (KINEXIN) has been appointed as the Operator for Exhibition and Convention Centre on June 25, 2018 and Operator Services Agreement for a term of 20 years from COD has been signed on July 24, 2018. • IDBI Capital Markets & Securities Limited has been appointed as Financial Advisor for raising loans for IICC on June 26, 2018. • RfP for selection of Developer for Hotels in IICC Project has been issued on June 29, 2018 and the selection shall be conducted via e-Auction. MSTC has been engaged to conduct the e-Auction process for the same. The preproposal meeting was conducted on July 19, 2018. • South Delhi Municipal Corporation (SDMC) has granted approval on the building layout plans for Phase-I development on July 06, 2018. SDMC has granted approval for revised site layout plan. • DMRC has taken over the possession of remaining 0.1368 Ha land parcel after making due payment to the land owners on July 18, 2018. Contractor informed that the excavation and foundation work for the said area has been completed. • Consent to Operate for both the batching plants (120 cum/hr + 60 cum/hr) have been obtained from Delhi Pollution Control Committee on August 27, 2018. • Foundation Stone Laying for the IICC project was conducted on 20th September 2018 by Shri Narendra Modi, Prime Minister of India. • National Council for Cement and Building Materials (NCCBM) has been appointed on October 22, 2018 for Consultancy Services for "Third Party Quality Assurance and Audit" (TPQA) for India International Convention & Exhibition Centre. • MoU Agreement for knowledge partnership between IICC and DMICDC for development of India International Convention and Expo Centre was signed on 26th October 2018. • MoU Agreement between BSES Rajdhani Power Ltd (BRPL) & IICC for Bulk power supply to IICC Dwarka was signed on 14th January 2019. • Tunnelling works under Exhibition Hall - 3 was completed by DMRC and handed over to L&T on 23rd January 2019 for further construction works. • LoA has been issued to SBI on 31st January 2019 for providing term Loan to IICC project. • Due diligence is being conducted by SBI from the empanelled advocate as per statutory requirement before disbursement of term loan.
---	---	--

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019


Updates for the month of August 2019

Sl. No.	Particulars	Current Status
		<ul style="list-style-type: none"> • A term loan amounting to Rs. 2150 crore has been finalized by SBI with the approval of Board of IICC. • Rs. 92.39 crore has been transferred from IICC to NHAI for onward payment to DDA for transfer of 18.66 acres of land for external connectivity to be developed by NHAI. • NHAI has received tree cutting permission from Delhi Govt for Package-II of development of Dwarka Expressway (which includes road connectivity to IICC Complex) on 19.07.2019. • NHAI has awarded LoA for Package-II of development of Dwarka Expressway (which includes road connectivity to IICC Complex) on 26th July 2019.
7.1	Progress of work at IICC site	<ul style="list-style-type: none"> • Major excavation have been completed including the Plain Cement Concreting (PCC) works at site. Service tunnel works in progress • Reinforced concreting (RCC) works of foundation for Major building viz Convention Centre, Exhibition Halls (1&2), Foyer (1&2), Exhibition hall 3, Convention Centre parking has been completed. • Convention Centre Car parking structure has been completed; finishing & MEP works have commenced in basements. • Basement Raft of all major buildings completed. Ground Floor slab for all major buildings is in progress. • The core wall for Exhibition Hall (1 & 2) has been completed up to truss level. • Core wall for Convention Centre and Exhibition hall 3 is in progress. • B3-B2, B2-B1 Level slab for Foyer 1 completed substantially while F0 level is in progress. • B3-B2, B2-B1 & F0 Level slab for Foyer 2 are in progress. • Truss fabrication for Convention Centre, Exhibition Hall 1 & 2 and Foyer 1 & 2 has commenced, and four trusses have been erected in Convention Centre. • Truss assembly works for Exhibition hall in progress and truss erection to start soon. • Water proofing works & Backfilling for CC car park in progress & Foyer 1 in progress. • On site fabrication works for Exhibition hall façade columns started. • Service gallery rafts, walls and top slab in progress. Water proofing and backfilling works in progress. • DG building and Electric Sub Station structure works in progress. • Sewer laying works within complex started. • Ducting, conduiting and fire protection system pipe installation works started in basement of Convention Centre Car parking & Foyer 1, 2. • One Mega truss of Convention Centre (498 MT) has been erected at site.

**PROFORMA FOR REPORTING TO THE DELIVERY
MONITORING UNIT- DMIC PROJECTS.**

Department for Promotion of Industry and Internal Trade

Update as on: 1st September, 2019

 Updates for the month of August 2019

Sl. No.	Particulars	Current Status
8	Marketing and Promotion of DMIC project:	<ul style="list-style-type: none">• DMICDC is active on social media platforms like Twitter, Facebook, YouTube, LinkedIn and is keeping regular communication with concerned stakeholders about the latest updates in the industrial corridors and smart cities under development.• Investor interaction is regularly taking place by means of participation in summits, conclaves, seminars and conferences being organized by various trade bodies, chambers of commerce and apex industry associations.• Besides, several overseas companies have also conveyed their business interests in the DMIC project through different Trade Investment facilitation agencies and Economic consulates of their respective embassies.• Roadshows and investor meetings have been held in Hong Kong and Korea to interact with foreign investors and present business opportunities in the DMIC project.
